5104X

February 10, 1971

## Sioux Falls South Dakota - EROS Data Center

## AE Contract

IIB IIC IID IIE	Phase Ia Master Plan Phase Ib Prel. Site and Fac's. Phase IIa Final Site and Fac's. Phase IIb Prel. Buildings Phase III Final Buildings Phase IV Post Const. Svs.	(1) (2) (3) (4) (5) (6)	\$ 22,664 7,232 23,735 23,992 130,142 22,743	10 wks 8 wks 14 wks 8 wks 14 wks
		Total	\$ 230,508	

생물에 가는 그 나는 그 나는 얼마를 하는 것 같아.

(2) and (4) Proceed Simultaneously after (1) complete
(3) and (5) " " (2) and (4) complete

(6) Option-Proceed when const. starts FY 72

Total \$ 230,508
- 22,743 OPTION, NEED in FY 72
\$ 207,765 FACE VALUE, NEED in FY 71

NOTE: In addition to the above, other possible costs which may be required in FY 71 are additional land surveys and subsoil information estimated at \$8,000 and an architectural model estimated at \$2,500. The AE has also proposed an increase in his fee of \$18,000 in the event Phased Construction is applied.

A separate contract for exploratory test wells to determine the quantity and quality of water is necessary.

If it is determined to proceed on the basis of Phased Construction, utilizing a construction manager, it is assumed this cost will be incurred by the Sioux Falls IDF and be included in the construction cost. Cost of the CPM is also assumed to be treated in the same manner.